

Monument Court Newsletter for week 10th August



Block A

- Scaffold installation is now complete to the height we are allowed, it will continue once Network Rail approve permit.
- All external envelope to all elevations is mostly removed & exported from site.
- Installation of new non-combustible wall build up has been completed to the North, East & South elevations & West elevation progressing up through the floors.
- Brickwork has been completed to the Ground floor on the East & South elevation, continuing on to the 3rd floor, with cladding works started to the 5th floor.

Block B

- Phase 1 scaffold installation to the West, North & East elevations is built, Phase 2 continues on the West elevation including shelter roof construction.
- Demolition works now ongoing to West elevation upper to mid floors & South elevations.

Block D

- Scaffold works continuing to all elevations until constructed to required height.

General Notes

- Scaffold works will require some temporary redirection of pedestrians for safety, apologies from the GPF team



www.monumentcourt-remediation.com

GPFL LEWIS - SITE TEAM CONTACT DETAILS

Construction Manager
John Loftus | 07879 555267 | john.loftus@gpflewis.co.uk

Contracts Manager
Duncan Hare | 07342 887292 | Duncan.hare@gpflewis.co.uk

Group Health & Safety Manager
Ian Loader | 0845 257 3612 | ian.loader@gpflewis.co.uk

HEALTH & SAFETY

Our Construction Manager John Loftus retains overall responsibility for the health & safety & welfare of not only site operatives but any others that may be affected by the works i.e., neighbours, passers-by, and those using local facilities.

John is supported by Duncan Hare (Contracts Manager), Callum Humphries (H&S Manager) and Alex Banks (Project Director)

SITE WORKS

Working Hours: The site working hours will be between 08:00 - 18:00. Monday – Friday. Saturday 08.00 – 13.00. Working on Saturdays is currently not planned, however if the need arises prior notice will be given.

Noisy Works: As with all construction works some noise is inevitable. Noise levels will be monitored to ensure they do not exceed permissible levels.

Deliveries: Deliveries and waste clearances will be undertaken via Woolners Way. All deliveries will be met and controlled by our appointed traffic marshals under supervision onto the podium.