

Monument Court Weekly Newsletter 21st September



Block A

- Scaffold installation will continue to Woolners way on Monday the 21st September now approval has been given by NR, this will allow remaining strip off works.
- All external envelope to all elevations is mostly removed & exported from site, material delivery ongoing as needed.
- Installation of new non-combustible wall build up has been completed to the North, East & South elevations & West elevation progressing up through the floors.
- Brickwork has been completed up to the 4th floor on the North, East & South elevation.
- Spandrel panel replacements to North, East & South Elevations has progressed to 6th & 5th floors.

Block B

- Scaffold main construction has finished & adaption will be ongoing to enable works.
- Demolition works continue around the building to all elevations, from East round to West.
- Brick work continues to South & West elevations to required height.

Block D

- Scaffold works completed to all elevations including materials hoist installed, exploratory works completed & demolition works start on the 21st September.

General Notes

Scaffold works will require some temporary redirection of pedestrians for safety, apologies from the GPF team



www.monumentcourt-remediation.com

GPFL LEWIS - SITE TEAM CONTACT DETAILS

Construction Manager
John Loftus | 07879 555267 | john.loftus@gpflewis.co.uk

Contracts Manager
Duncan Hare | 07342 887292 | Duncan.hare@gpflewis.co.uk

Group Health & Safety Manager
Ian Loader | 0845 257 3612 | ian.loader@gpflewis.co.uk

HEALTH & SAFETY

Our Construction Manager John Loftus retains overall responsibility for the health & safety & welfare of not only site operatives but any others that may be affected by the works i.e., neighbours, passers-by, and those using local facilities.

John is supported by Duncan Hare (Contracts Manager), Callum Humphries (H&S Manager) and Alex Banks (Project Director)

SITE WORKS

Working Hours: The site working hours will be between 08:00 - 18:00. Monday – Friday. Saturday 08.00 – 13.00. Working on Saturdays is currently not planned, however if the need arises prior notice will be given.

Noisy Works: As with all construction works some noise is inevitable. Noise levels will be monitored to ensure they do not exceed permissible levels.

Deliveries: Deliveries and waste clearances will be undertaken via Woolners Way. All deliveries will be met and controlled by our appointed traffic marshals under supervision onto the podium.